



## **Town of Luray**

45 East Main Street  
P. O. Box 629  
Luray, Virginia 22835

### **Asphalt Work Proposal Submission Sheet January 2020**

***Contractor Name:***

***Mailing Address:***

***Best Contact Phone:***

***Email:***

In conjunction with the advertised work, please respond to the following questions and examples.

**Submittals are due to the Town Office no later than 3 p.m. on Friday, February 14, 2020.**

- 1.) Are you a licensed contractor in Virginia? If so, please attach a copy of your license.
- 2.) Do you have (now or previously) a Town of Luray Business License? If so, please attach a copy.
- 3.) Do you have Commercial Insurance for your business? If so, please attach a copy showing the types and limits of coverage.
- 4.) Do you have experience doing similar work for the Town of Luray? If so, how many years?
- 5.) Do you have currently certified VDOT Flagging & Work Zone employees? If so, please include the certification type for each employee.
- 6.) Please list the relevant equipment that you own, or commonly rent, to complete your asphalt work.
- 7.) In your opinion, what is the most important job-site activity you will perform when FIRST starting a job on Town streets?

# Sample Pricing Estimate Examples

## ONE

Primary Street (East Main Street/US 211 Business)

Length – 200 feet (short-run paving)

Width – one twelve (12) foot wide travel lane

Milling - full width to a 2” depth plus clean-up Cost -

100% Job-Site Traffic Control (per the VDOT manual/work plan) Cost -

Tack Layer & Machine-Placed Hot Mix Asphalt 12.5 SM Cost -  
2.5” placed then rolled down to 2”

Any additional items or processes needed?

**Estimated Total Asphalt Tons-**

**Estimated Total Cost -**

## TWO

Secondary Street (Collins Avenue)

Three different patch areas, each one is 10 feet wide by 20 feet long

Two Utility Cuts – 2 foot wide by 25 feet long

Temporarily filled with stone, but sunken 2-3”

Milling – adjacent width milling needed to a 2” depth plus clean-up Cost –

What size areas would you cut/mill out?

Any Compaction Needed?

Additional Stone Needed?

If so, what type, what depth, how many tons?

100% Job-Site Traffic Control (per the VDOT Manual/work plan) Cost –

Tack Layer & Plant Mix Asphalt 12.5 SM Cost –  
2.5” placed then rolled down to 2”

Any additional items or processes needed?

**Estimated Total Asphalt Tons -**

**Estimated Total Cost -**

# **REQUEST FOR PROPOSALS**

## ***Asphalt Work***

The Town of Luray is seeking interested  
Contractors to complete the following  
Street Maintenance Activities:

**Plant-Mix Asphalt Repairs**  
**Utility Cut & Pothole Patching**  
**Short-Run Machine Paving Tasks**  
**Crack Sealing Work**  
**Edge, Spot & Lane Milling**  
**Minor Road & Shoulder Excavation Work**  
**Job Site Clean-Up**  
**Certified Traffic Control**

If you are interested in this Work Opportunity,  
please call or stop by the Town Office  
to obtain a Proposal Submission Sheet.  
45 East Main Street, Luray, VA 22835  
(540) 743-5511